

6 August 1952

FOR DIRECTOR'S LOG

SUBJECT: Air Conditioning

1. The contractor started the installation of the air conditioning equipment in Riverside Stadium on Monday, 4 August 1952. Bids for the implementation of the water and power systems in Riverside Stadium will be opened on the 8th of August and an immediate award of contract will be made providing for completion within 30 days.

2. Forty-one (41) 1-ton units have been received; 11 of these have been installed in the most critical areas on the second floor of Temporary J Building; 10 units are of the water package type which require plumbing and will be installed in critical areas to be selected; and 20 window type units which have not been installed.

3. Public Buildings Service is now in the process of awarding contracts for electric outlets and installation of units in the entire Quarters I Building, the second floors of [REDACTED] and Temporary I, J, M and Q Buildings.

4. The 819 air conditioning units already ordered will cost \$289,126.55. Since the exact cost of the work described in paragraph 3 above is not available, it is not known what this will be. However, it is estimated at approximately \$100,000.

5. Now that approval has been granted by the Bureau of the Budget to expend \$750,000 for the installation of air conditioning equipment in all temporary buildings, we are proceeding with the requisitioning of the air conditioning equipment. This will be done immediately.

25X1A9A

[REDACTED]
Chief, Administrative Service

25X1A

Approved For Release 2002/01/07 : CIA-RDP78-04718A000400010005-3

Approved For Release 2002/01/07 : CIA-RDP78-04718A000400010005-3